

Status of countermeasures for restoring from the accident at Fukushima Daiich Unit 1 through 4. As of July 18th, 2011. (Estimated by JAIF)




		Unit 1	Unit 2	Unit 3	Unit 4	Notes	
Basic information	Type of plant	BWR-3	BWR-4	BWR-4	BWR-4		
	Electric / Thermal power output	460/1380	784/2381	784/2381	784/2381		
Plant status when hit by the earthquake	Operation status	In service → Shutdown	In service → Shutdown	In service → Shutdown	Outage		
	No. of nuclear fuels loaded in the reactor	400	548	548	0		
	No. of spent fuels stored in the SFP	292	587	514	1331		
	External power supply	Stopped due to the earthquake					
	Emergency power supply	EDGs automatically started up when the external power was lost but stopped later when tsunami hit the plants.					
Reactor cooling	Status	Core and fuel integrity	Damaged (core melt*1)	Damaged (core melt*1)	Damaged (core melt*1)	No fuels loaded	
		RPV structural integrity	Limited damage and leakage	Unknown	Unknown	No damage	
		PCV structural integrity	Damage and leakage suspected	Damage and leakage suspected	Damage and leakage suspected	No damage	
		Core cooling	Not functional	Not functional	Not functional	Not required	
	measures	Goal of STEP 1 (April through July)	Stable cooling (circulating injection cooling reusing accumulated water)				
		Cooling by minimum injection rate	Injecting freshwater into the reactor via feed water line at 3.8 m ³ /h [7/17]	Injecting freshwater into the reactor via feed water line at 3.8 m ³ /h [7/17]	Injecting freshwater into the reactor via feed water line at 9.0 m ³ /h [7/17]		Decreasing the injection rate to prevent the overflow of the accumulated water in the facilities
		Establishment of circulating injection cooling	Injection line established. Circulation started [6/27-] following the radioactive water process facility starts its operation.				
		Nitrogen gas injection into PCV	Injection continued [4/6-]	Injection continued [6/28-]	Injection started [7/14-]		
		Flooding of PCV after sealing leaks	Studying	Studying	Studying		
		Securing heat exchange function	Work for secondary-loop piping in progress in preparation for step2	Construction work to be started in preparation for step2	Construction work to be started in preparation for step2		It will complete at step 2
Challenge	Improving work environment	High radiation circumstance is hampering the work to restore reactor cooling. Preparation work such as removing radioactive debris, radiation monitoring is underway in each unit. Large-scale work inside the R/B started at unit-1 and 2 after radioactive substance and humidity in the air inside the R/B dropped.					
SFP cooling	Status	Fuel integrity in SFP	Unknown	Most spent fuels not damaged*2	Unknown	Most spent fuels not damaged*2	
		SFP cooling	Injection function recovered	Function recovered	Function recovered	Not functional	
	measures	Goal of STEP 1 (April through July)	Stable cooling				
		Reliability improvement in injection operation	Injecting freshwater via SFP coolant clean up line	Switching from freshwater injection via SFP coolant clean up line to circulation cooling	Switching from freshwater injection via SFP coolant clean up line to circulation cooling	Injecting freshwater via tentative injection line. Work to establish a cooling system via water circulation continues	Injecting corrosion inhibitor, hydrazine (H2NNH2), with freshwater [5/9-]
		Circulation cooling with Hx	Work to be started	In operation [5/31-]	In operation [6/30-]	Work has started	
Accumulated water	Status	Increase and accumulation of radioactively contaminated water	High level radioactive wastewater is accumulating in the R/B, T/B and RW/B of each unit. (about 97,100m ³ [7/12])				
		Goal of STEP 1 (April through July)	Securing storage place of high level radioactive wastewater				
	measures	Securing storage place	-Storage capacity of 14800m ³ (10,000m ³ + 4,800m ³) for highly radioactive wastewater are secured by using the Centralized Radiation Waste Treatment Facility as water storage place. -Underground tank for high level radioactive wastewater (storage capacity: approx. 10,000m ³) to be installed in the mid August -Storage tanks to receive processed, low to middle level radioactive wastewater with the capacity of approx. 13,000m ³ installed (-5/31). Additional capacity to be installed at 20,000m ³ /month from the end of June.				PMB: Process Main Building MWRTB: Miscellaneous Solid Waste Volume Reduction Treatment Building
		Transfer of radioactive waste water	Highly radioactive wastewater in Unit 2 and unit 3 has been translated the Centralized Radiation Waste Treatment Facility since April 19.				
		Installation of water process facility	-Highly radioactive wastewater treatment system installed on June 27 is now working on a full-scale basis. (Capacity 1200m ³ /day) Water processed with the treatment system has been injected to the cores for cooling since June 27.				
	Challenge	Preventing contamination of the sea, etc.	-Silt fences installed. -Seawater circulatory purification system goes into full-scale operation. [6/13] -Blocking the concrete tunnels outside the T/Bs completed [6/10], etc.				
		Preventing overflow of high level radioactive waste water	Highly radioactive wastewater treatment system should be operated in stable and effective manner to prevent wastewater overflowing to the environment.				
measures	Goal of STEP 1 (April through July)	Storing and processing low level radioactive wastewater					
	Increasing storage capacity	18,400 tons(2,200 + 6,200 + 10,000) of tanks installed. 10,000 tons of Mega-Float prepared. 2,000 tons of receiving capacity to be secured.					
	Radioactive materials in the ground water	Radioactive iodine, I-131, cesium, Cs-134, 137, and Sr-89, 90 were detected from the subdrain, underground water collected and controlled in the facility, and the well water in the Fukushima Daiichi site. [4/7-]					
measures	Goal of STEP 1 (April through July)	Preventing contaminated underground water from spreading to the sea					
	Mitigation of groundwater contamination	Pumps for correcting underground water called "subdrain" is to be restored in the middle of June. Subdrain is to be treated in accordance with the contaminated water management plan. Construction of wall for underground water isolation is under consideration.					
Radioactive materials in the atmosphere / soil	Status	Scattering of radioactive materials to the outside of the facilities	Radioactive materials and radioactively contaminated debris scattered due to the hydrogen explosion at Unit 1 and 3 R/Bs and other events.			Survey map on the site: http://www.tepco.co.jp/en/nu/fukushima-np/f1/index3-e.html	
		R/B integrity	Severely damaged	Partly opened	Severely damaged	Severely damaged	
	measures	Goal of STEP 1 (April through July)	Preventing scattering of radioactive materials in the facilities and the site				
		Dispersion of inhibitor	Dispersion to the outside of buildings completed [full operation: 4/26-6/28] Dispersion to the R/Bs and T/Bs completed [5/27-6/18]				
		Removal of debris	Removal of debris using remote-controlled heavy machine in progress [4/10-]				
Installing R/B cover	Preparation work in progress [5/13-] Installation work of the cover started [6/28-]		Designing	Planning	It will complete at step 2		
Tsunami, etc. reinforcement, etc.	measures	Goal of STEP 1 (April through July)	Enhancement of countermeasures against aftershocks, etc.				
		Countermeasures against tsunami	-Transferring emergency power sources to the upland [4/15] -Addition of redundant water injection line [-4/15] -Setting fire trucks etc. to the upland [-4/18] -Installing a temporary tide barriers [-6/30]				
		Planning and implementation of reinforcement work of each unit	-Work for installing supporting structure under the bottom of the Unit 4 SFP in progress. Steel pillars installed [6/7-6/20]. Work to be completed by filling concrete and grout by the end of July. -The structural assessment for each unit is in progress. Enough seismic capacity was confirmed for Unit 1, 4 [5/28] and Unit 3 [7/13].				
Plant parameters	Reactor	Various radiation shielding	Pipe work completed, pumping vehicle set [5/17]				
		Reactor water level (mm) [7/17 11:00]	A: Below the lower end of gauge, B: -1700**, Mostly steady	A: -1850, B: -2150 Mostly steady**	A: -2000, B: -2250 Mostly steady**		■ "A", "B" shows the group of the redundant instruments ■ Reactor water level monitors to be calibrated. Unit 1 Ch.A done.[5/11] ■ Unit 2 Ch.A conducted.[6/22-24] ■ Primary parameters' trend is available at JANTI's HP: http://www.gengikyo.jp/english/shokai/special_4.html .
		Reactor pressure (MPa) [7/17 11:00]	A: 0.036, B: -, Mostly steady Measured with temporary pressure indicator [6/4-]	A: 0.025, B: - Mostly steady	A: -0.170, B: -0.108 Mostly steady**		
		RPV temperature at feedwater nozzle (°C) [7/17 11:00]	114.8 Mostly steady	111.5 Mostly steady	141.2 Mostly steady		
	RPV temperature at the bottom of the vessel (°C) [7/17 11:00]	101.9 Mostly steady	126.9 Mostly steady	112.9 Mostly steady			
	PCV	Pressure of drywell (MPa) [7/17 11:00]	0.1424 Mostly steady	0.0127 Mostly steady**	0.1016 Mostly steady		
		Pressure of suppression pool (MPa) [7/17 11:00]	0.125 Mostly steady	Below the lower end of gauge Instrument failure	0.1839 Mostly steady	**Continuously monitoring the status	
	Pool	Water temperature of SFP	Instrument failure	38.0°C [7/17 11:00]	32.1°C [7/17 11:00]	85-87°C [7/16 16:00]	
	High level accumulated water	Stored volume[7/12]	16,900m ³	27,100m ³	30,300m ³	22,800m ³	
		Water level in T/B[7/12]	OP.+4,941mm	OP.+3,568mm	OP.+3,653mm	OP.+3,664mm	OP.: Onahama Bay mean sea level Near-term target: OP. +3,000mm*4
Total stored volume[7/12]		97,100m ³ (Approx. 117,500m ³ including the wastewater transferred to the Centralized Radiation Waste Treatment Facility)					
	Total volume of processed water[7/12]	Approx. 19,740m ³ decontaminated (Approx. 9,200m ³ desalinated)					
Environmental effect in the vicinity of the station		-Air dose rate: 5-116 μSv/h at the NPS border (Monitoring Post), 333 μSv/h at the south side of the office building, 34 μSv/h at the main gate, 13 μSv/h at the wet gate [7/18 09:00] -Some radioactive materials (I, Cs, Pu, Am Cm and Sr) has been detected in the soil sampled at the site. Radioactive materials have been detected in samples collected from underground water and also seawater at or near the site. Environmental monitoring has been enhanced [4/16-]. Sr-89, 90 exceeding the regulatory limit have been detected from the seawater sampled on 5/16 near the seawater intake.				Air dose rate: http://www.tepco.co.jp/en/nu/fukushima-np/f1/index-e.html Air, seawater, underground water soil, etc.: http://www.tepco.co.jp/en/nu/fukushima-np/f1/index2-e.html	
Radiation exposure of the workers		TEPCO has been examining some 8,300 workers who have/had worked at the plants since March (3,771 workers) or since April (4,567 workers) for exposure to radiation. It announced on July 13th the external exposure dose and the internal exposure dose (definite value for TEPCO's employees and provisional value for others) for the 3,538 workers (since March) and the 3,254 workers (since April). (100-150mSv: 88 workers, 150-200mSv: 14 workers, 200-250mSv: 3 workers, 250mSv-: 6 workers) Definite exposure doses of 6 workers who received more than 250mSv are distributed from 309 to 678mSv. *The allowable emergency limit for radiation doses: 250 millisieverts					

- *1 TEPCO's analysis [announced on 5/15]
- *2 TEPCO judged that most spent fuels were not damaged in the Unit 2 and 4 SFPs based on the detailed analysis of the radioactive materials in the pool water. [5/31]
- *3 Rough estimate by TEPCO [announced on 5/31]
- *4 TEPCO set the target so as to reduce the risk of the discharge of the overflowed water into the sea and the leak to the underground water.




[Source]

Government Nuclear Emergency Response Headquarters: News Release,
 Press conference
 NISA: News Release, Press conference
 TEPCO: Press Release, Press Conference

[Significance judged by JAIF]

 :Low
 :High
 :Severe (Need immediate action)

[Progress of countermeasures]

 : Completed
 : Under construction


[Abbreviations]

SFP: Spent Fuel Storage Pool
 EDG: Emergency Diesel Generator
 RPV: Reactor Pressure Vessel
 PCV: Primary Containment Vessel
 R/B: Reactor Building
 T/B: Turbine Building
 RW/B: Radioactive Waste Disposal Building
 RHR: Residual Heat Removal system
 CST: Condensate water Storage Tank
 Hx: Heat exchanger